

Weekly Progress Status Report

USH 45/STH 100 (108th Street)

College Avenue to Edgerton Avenue

2040-11-70

Week Ending August 31, 2018

Past Week:

- Removals and grading:
 - Placed 1.25-inch base aggregate on east legs of Janesville Rd & Forest Home Ave
 - Graded for sidewalk from Edgerton Ave to Copeland Ave.
 - Removed pavement and placed base aggregate on south half of east leg of Edgerton
- Storm sewer:
 - Installed storm sewer trunk line along Hwy 100 north of Janesville Rd
 - Installed inlets along Forest Home Ave.
- Concrete:
 - Placed driveway sidewalk and approaches from Edgerton Ave to Copeland Ave
 - Placed driveway sidewalk and approaches from Kay Pkwy to south limits
 - Placed concrete curb & gutter along Forest Home Ave & Janesville Rd
- Electrical
 - Installed conduit, bases and, pullboxes at the east legs of Janesville Rd & Forest Home Ave.
- Structure:
 - Box culvert (B-40-408) extension: dewatering due to rain events
- Paving
 - Placed lower lifts of asphalt along east curblin of Hwy 100 from Edgerton Ave to Copeland Ave.
- Miscellaneous tasks:
 - Maintenance of traffic control devices.
 - Maintenance of erosion control devices.
- Utilities: adjustments/relocates of telecommunication, water, gas, & electrical facilities as needed

Upcoming week

- Structure: Switch to Stage 2A – reconstruction of south cell.
- Electric: Signal & light bases, conduit, pull boxes – east side of Hwy 100
- Storm Sewer: Continue installation of storm sewer north of Janesville along Hwy 100
- Grading: Continue grading between Parnell and Grange
- Pavement: No planned activity

- Round About Closure (east legs of Janesville Rd & Forest Home Ave)
 - Grading: Continue placement of aggregate base layers for roadway
 - Electrical: Continue installation of signal & light bases, conduit and pull boxes
 - Concrete: Continue concrete curb & gutter and sidewalk
 - Signs: Install footings for Overhead sign supports

Weekly Progress Status Report

USH 45/STH 100 (108th Street)

College Avenue to Edgerton Avenue

2040-11-70

Week Ending August 31, 2018

Construction Photos



Placement of base aggregates on the south half of the east leg of Edgerton Ave.

Weekly Progress Status Report

USH 45/STH 100 (108th Street)

College Avenue to Edgerton Avenue

2040-11-70

Week Ending August 31, 2018



Placement of asphalt pavement along Hwy 100 between Edgerton Ave. and Copeland Ave.

Weekly Progress Status Report

USH 45/STH 100 (108th Street)

College Avenue to Edgerton Avenue

2040-11-70

Week Ending August 31, 2018



Installation of storm sewer trunkline north of Janesville Rd along Hwy 100.

Weekly Progress Status Report

USH 45/STH 100 (108th Street)

College Avenue to Edgerton Avenue

2040-11-70

Week Ending August 31, 2018



Installation of electrical conduit behind the curbline along the east leg of Janesville Rd.

Weekly Progress Status Report

USH 45/STH 100 (108th Street)

College Avenue to Edgerton Avenue

2040-11-70

Week Ending August 31, 2018



Concrete curb & gutter for center of Round-About at Janesville Rd-Forest Home Ave intersection.

Weekly Progress Status Report

USH 45/STH 100 (108th Street)

College Avenue to Edgerton Avenue

2040-11-70

Week Ending August 31, 2018



Placement of curb & gutter along the east leg of Forest Home Ave.